

Prepared by:	SETIL	16 Sept - 14 / Rev. 05
Review by:	NAION	16 Sept - 14 / Rev. 05
Approved by:	GESTO	16 Sept - 14 / Rev. 05

Facaeni Wind Farm

Energising and Final Commissioning Plan 23 September 2014 - 06 October 2014

V112-3MW, MK1A, HH119

Week	Working Days	Date	Hour	Feeder	Activities		WTG's Energised	WTG's Commissioned	Maxim Output
					WTG Energised	Final Commissioning			
39	1	23 September 2014	08.30	L1 CEE Facaeni 33 / 110 / 400 Kv.	TK13, TK12, TK11, TK05, TK04, TK06.	TK13, TK12, TK11, TK05, TK04	11	0	15 MW
			18.30	L2 CEE Facaeni 33 / 110 / 400 Kv.	TV09, TV10, TV15, TV13, TV11				
	2	24 September 2014	08.30	L3 CEE Facaeni 33 / 110 / 400 Kv.	TK14, TV04, TV03, TV02, TV01	TK13, TK12, TK11, TK05, TK04, TK06, TV09, TV10, TV15, TV13	20	5	30 MW
			18.30	L4 CEE Facaeni 33 / 110 / 400 Kv.	TV27, TV26, TV25, TF08				
	3	25 September 2014	08.30	L5 CEE Facaeni 33 / 110 / 400 Kv.	TV05, TV14, TV28, TV29, TV30	TK06, TV09, TV10, TV15, TV13	30	10	30 MW
			18.30	L6 CEE Facaeni 33 / 110 / 400 Kv.	TV07, TV08, TV16, TV18, TV24				
	4	26 September 2014	08.30	L1 CEE Movila 33 / 110 Kv.	TF22, TF18, TF15, TF20	TV11, TK14, TV04, TV03, TV02	39	10	45 MW
			18.30	L2 CEE Movila 33 / 110 Kv.	TF24, TF19, TF09, TF10, TF11				
	5	27 September 2014	08.30	L3 CEE Movila 33 / 110 Kv.	TF17, TF12, TF07, TF06, TF01	TV11, TK14, TV04, TV03, TV02, TV01, TV27, TV26, TV25, TF08	44	15	60 MW
			18.30	L5 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing				
	6	28 September 2014	08.30	L3 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing	TV01, TV27, TV26, TV25, TF08	44	20	60 MW
			18.30	L4 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing				
	7	29 September 2014	08.30	L5 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing	TV05, TV14, TV28, TV29, TV30	44	20	75 MW
			18.30	L5 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing				
8	30 September 2014	08.30	L5 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing	TV05, TV14, TV28, TV29, TV30, TV07, TV08, TV16, TV18, TV24	44	25	90 MW	
		18.30	L6 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing					
9	1 October 2014	08.30	L6 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing	TV07, TV08, TV16, TV18, TV24	44	30	90 MW	
		18.30	L6 CEE Facaeni 33 / 110 / 400 Kv.	Commissioning ongoing					
10	2 October 2014	08.30	L1 CEE Movila 33 / 110 Kv.	Commissioning ongoing	TF22, TF18, TF15, TF20, TF24	44	30	105 MW	
		18.30	L2 CEE Movila 33 / 110 Kv.	Commissioning ongoing					
11	3 October 2014	08.30	L1/L2/L3 CEE Movila 33 / 110 Kv.	Commissioning ongoing	TF22, TF18, TF15, TF20, TF24, TF19, TF09, TF10, TF11, TF17	44	35	120 MW	
		18.30	L1/L2/L3 CEE Movila 33 / 110 Kv.	Commissioning ongoing					
12	4 October 2014	08.30	L2 CEE Movila 33 / 110 Kv.	Commissioning ongoing	TF19, TF09, TF10, TF11, TF17	44	40	120 MW	
		18.30	L3 CEE Movila 33 / 110 Kv.	Commissioning ongoing					
13	5 October 2014	08.30	L3 CEE Movila 33 / 110 Kv.	Commissioning ongoing	TF12, TF07, TF06, TF01	44	40	132 MW	
		18.30	L3 CEE Movila 33 / 110 Kv.	Commissioning ongoing					
14	6 October 2014	08.30	L3 CEE Movila 33 / 110 Kv.	Commissioning ongoing	TF12, TF07, TF06, TF01	44	44	132 MW	
		18.30	L3 CEE Movila 33 / 110 Kv.	Commissioning ongoing					



FIRMA
 VESTAS CEU
 ROMANIA SRL
 RO 23012802
 J40 / 84 / 2008
 Str. Tipografilor 11-15 Etaj 3
 BUCURESTI, 013714