

Task Name

Task Name	Duration	Start	Finish	July
Babadag 1 Wind Farm Commissioning	21 days	Fri 06-07-12	Fri 03-08-12	
ELECTRICAL STATION & DVAR COMMISSIONING	5 days	Fri 06-07-12	Thu 12-07-12	
Completion of STATCOM Commissioning	5 days	Fri 06-07-12	Thu 12-07-12	
WTG COMMISSIONING	16 days	Fri 06-07-12	Fri 27-07-12	
Commissioning GGE Suzlon S88_#01 (2.1MW)	1 day	Fri 06-07-12	Fri 06-07-12	
Commissioning GGE Suzlon S88_#02 (4.2MW)	1 day	Mon 09-07-12	Mon 09-07-12	
Commissioning GGE Suzlon S88_#03 (6.3MW)	1 day	Tue 10-07-12	Tue 10-07-12	
Commissioning GGE Suzlon S88_#04 (8.4MW)	1 day	Wed 11-07-12	Wed 11-07-12	
Commissioning GGE Suzlon S88_#05 (10.5MW)	1 day	Thu 12-07-12	Thu 12-07-12	
Commissioning GGE Suzlon S88_#06 (12.6MW)	1 day	Fri 13-07-12	Fri 13-07-12	
Commissioning GGE Suzlon S88_#07 (14.7MW)	1 day	Mon 16-07-12	Mon 16-07-12	
Commissioning GGE Suzlon S88_#08 (16.8MW)	1 day	Tue 17-07-12	Tue 17-07-12	
Commissioning GGE Suzlon S88_#09 (18.9MW)	1 day	Wed 18-07-12	Wed 18-07-12	
Commissioning GGE Suzlon S88_#10 (21.0MW)	2 day	Thu 19-07-12	Thu 19-07-12	
Commissioning GGE Suzlon S88_#11 (23.1MW)	3 day	Fri 20-07-12	Fri 20-07-12	
Commissioning GGE Suzlon S88_#12 (25.2MW)	4 day	Mon 23-07-12	Mon 23-07-12	
Commissioning GGE Suzlon S88_#13 (27.3MW)	5 day	Tue 24-07-12	Tue 24-07-12	
Commissioning GGE Suzlon S88_#14 (29.4MW)	6 day	Wed 25-07-12	Wed 25-07-12	
Commissioning GGE Suzlon S88_#15 (31.5MW)	7 day	Thu 26-07-12	Thu 26-07-12	
Commissioning GGE Suzlon S88_#16 (33.6MW)	8 day	Fri 27-07-12	Fri 27-07-12	
TESTS	9 day	Mon 30-07-12	Fri 03-08-12	
Efectuarea Testelor Preliminare	10 day	Mon 30-07-12	Fri 03-08-12	

August

