

NTC ferme pentru Octombrie 2015: licitatii lunare_V1

Luand in considerare :

- Programe de retrageri in SEN si SE interconectate;
- Generatie initiala in CHE Portile de Fier si Djerdap **830 MW** (380 MW + 450 MW) ; CEE 1100MW+CEF 850MW;
- Limita pe LEA400kV Portile de Fier-Djerdap **1600 A** (TC Portile de Fier) ;
- Export initial RO **1000MW**, BG **750MW**
- Import initial GR+MK+AL+TR **1560MW** (+200MW export GR pe cablu GR-IT) , export initial RS **114MW**, import initial HU **2010MW**
- Masuri preventive si post-avarie. Schimburi prognozate; fara soldare; conventii bilaterale.

Valorile NTC fiabile pe granitele Romaniei in **Octombrie 2015** pentru licitatii lunare sunt :

NTC	01-02.10	03-04.10	05-06.10	07-09.10	10-11.10	12.10	13-16.10	17.10	18.10	19-23.10	24-25.10	26-29.10	30.10	31.10
	Res-Ti c1 Gad-Iern		Arad-Sandorfalva Resita-Timisoara c2				Arad-Mintia			Timis-Mint	Tantareni-Bradul		Urechesti-Domnesti	
			Rahman-Dobrudja											
	Nis-Sofia Vest Koz-M 2c			NSanta-Babaeski			SofiaV-C.Mogila c1+2 + C.Mogila-Stip						Kosovo-Uros.	
			Sajoszeged-Muk.					Djerdap-Drmno					Mukacevo-V.Kapusany	
													Bekescsaba-Szolnok	
RO=>HU	650			600	700	600			700					
HU=>RO	400	700					500	600	700	550	600	700		
RO =>RS	500	600	500		650	500	450		450		700	650		
RS =>RO	300	800				650	450		550	450	550		750	
RO =>BG	150													
BG =>RO	300		200			300								
RO=>UA	50													
UA =>RO	50	150			250	100								200
ROexport	1350	1450	1350	1300	1550	1300	1250		1350		1600	1550		
ROimport	1050^{VrS}	1950^{2TO}	1850^{2TO}		1950^{CI}	1750^{CI}	1350^{VS,#L}	1450^{VrS,#L}	1650	1400	1550	1650^{CI}	1850^{CI}	1950

- TRM export/import in interfata RO **300MW / 400MW**; Suma TRM export pe granite cu BG, RS, HU;
- In regimuri post-avarie: LEA 220kV Portile de Fier-Resita-Timisoara $1,2 \leq I$ termic 25° ; AT Rosiori $\leq 105\%$; LEA 110kV Arad-CET Arad 100% (25°C);
- Valori NTC calculate **fara actiunea automatizatorilor P pe LEA 220kV Portile de Fier-Resita 1,2**; limita plafon lunar RO-HU; fara crestere export BG=>RS+HU cu LEA Nis-Sofia V dec.
- Masuri preventive / postavarie: - Conditionari de regim (vara 2015);

- **) Masuri dispecerizare productie S4
- modificare preventiva/postavarie a ploturilor AT400/220kV Arad, AT400/220kV Urechesti;
- descarcare/deconectare a unor grupuri in CHE Portile de Fier I post-avarie;
- conectarea post-avarie a T Oradea in rezerva (**2TO**), a AT 400/220kV Mintia in rezerva (**2ATM**), a CT 110kV Iernut (**CI**);
- conectarea preventiva LEA 110kV Varadia-C.Surduc (**VrS**);
- deconectarea preventiva LEA 110kV Arad-CET Arad (**#L**).

TTC ferme pentru Octombrie 2015: licitatii lunare_V1

Valorile TTC fiabile pe granitele Romaniei in **Octombrie 2015** pentru licitatii lunare sunt :

NTC	01-02.10	03-04.10	05-06.10	07-09.10	10-11.10	12.10	13-16.10	17.10	18.10	19-23.10	24-25.10	26-29.10	30.10	31.10	
RO=>HU	750			700	800	700			800						
HU=>RO	500	800				600	700	800	650	700	800				
RO =>RS	600	700	600		750	600	550		550		800	750			
RS =>RO	400	900				750	550		650	550	650		850		
RO =>BG	250														
BG =>RO	400			300			400								
RO=>UA	150														
UA =>RO	150	250			350	200								300	
ROexport	1650	1750	1650	1600	1850	1600	1550		1650		1900	1850			
ROimport	1450 ^{VrS}	2350 ^{2TO}	2250 ^{2TO}		2350 ^{CI}	2150 ^{CI}	1750 ^{VS,#L}	1850 ^{VrS,#L}	2050	1800	1950	2050 ^{CI}	2250 ^{CI}	2350	

a
a
a
a

- TRM export/import in interfata RO **300MW / 400 MW**;
- TRM export/import pe granita 100MW;
- **TTC export total in interfata RO # Suma TTC export pe granite:**
TRM export in interfata de interconexiune RO = suma TRM export pe granite cu BG, RS, HU.