

NTC ferme pentru Martie 2016: licitatii lunare

Luand in considerare :

- Programe de retrageri in SEN si SE interconectate;
- Generatie initiala in CHE Portile de Fier si Djerdap **1400 MW** (700 MW+700 MW) ; CEE 1500MW+CEF 450MW;
- Limita pe LEA400kV Portile de Fier-Djerdap **1600 A** (TC Portile de Fier) ;
- Export initial RO **600MW**, BG **700MW**
- Import initial GR+MK+AL+TR+HR **2450MW** (200MW import cablu GRr-IT), import initial RS **206MW**, import initial HU **1950MW**
- Masuri preventive si post-avarie. Schimburi prognozate; fara soldare; conventii bilaterale.

Valorile NTC fiabile pe granitele Romaniei in **Martie 2016** pentru licitatii lunare sunt :

| NTC | 01-02.03 | 03.03 | 04.03 | 05.03 | 06-08.03 | 09-10.03 | 11-13.03 | 14-16.03 | 17-18.03 | 19-20.03 | 21-25.03 | 26-27.03 | 28-31.03 | |
|-----------|---------------------|---------------------|----------------|---------------------|----------|---------------------|---------------|---------------------|---------------------|---------------------|-----------------|---------------------|----------------------|--|
| | | Arad-Mint | Arad-Timisoara | | | | Rosiori-Vetis | | | Mintia-Sibiu | | | BMare-R c1 | |
| | Sajoszeged-Mukacevo | | | | | | | God-Levice | | | Rahman-Dobrudja | | | |
| | Paks-Sandorfalva | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| RO=>HU | 550 | 650 | | | | | 600 | | | 650 | | 700 | | |
| HU=>RO | 450 | 550 | 650 | | 700 | | 650 | 550 | 650 | 700 | 650 | 700 | | |
| | | | | | | | | | | | | | | |
| RO =>RS | 500 | | | | | | | | | | | | | |
| RS =>RO | 400 | 500 | 550 | | | 500 | | | 800 | 500 | | | | |
| | | | | | | | | | | | | | | |
| RO =>BG | 300 | | | | | | | | | | | | | |
| BG =>RO | 300 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| RO=>UA | 50 | | | | | | | | | | | | 0 | |
| UA =>RO | 100 | | | | | | | | | | 150 | 100 | 0 | |
| | | | | | | | | | | | | | | |
| RO export | 1400 | 1500 | | | | 1450 | | | 1500 | | | | | |
| RO import | 1250 ^c | 1450 ^{2TO} | | 1550 ^{2TO} | | 1650 ^{2TO} | | 1550 ^{2TO} | 1450 ^{2TO} | 1550 ^{2TO} | 1950 | 1550 ^{2TO} | 1500 ^{*2TO} | |

- TRM export/import in interfata RO **300MW / 400MW**; Suma TRM export pe granite cu BG, RS, HU;

- In regimuri post-avarie: LEA 220kV Portile de Fier-Resita-Timisoara $1,2 \leq I$ termic 20° & 120% TC ; AT Rosiori $\leq 105-107\%$; LEA 110kV $\leq 100\%$ (20°C);
- Limita de incarcare inainte de **actiunea automatilor P pe LEA 220kV Portile de Fier-Resita 1,2** ;
- Masuri preventive / postavarie: - Conditionari de regim (iarna 2015-2016);
- Masuri dispecerizare productie (*): **deficit S4 770 MW**; S4 constanta ($^\circ$); redispecerizare **670MW** (*)
- - modificare preventiva/postavarie a ploturilor T400/110kV Arad, AT 400/220kV Urechesi, AT 400/220kV Iernut (pl);
- - descarcare/deconectare a unor grupuri in CHE Portile de Fier I post-avarie;
- - conectarea post-avarie a T Oradea in rezerva (**2TO**), AT 400/220kV Mintia in rezerva (**2ATM**), a CT 110kV Iernut (**CI**);
- - conectarea preventiva LEA 110kV Varadia-C.Surduc (**VrS**); deconectarea preventiva/postavarie LEA 110kV Arad-CET Arad / LEA 110kV CET Arad-Sofronea (**#L**)

TTC ferme pentru Martie 2016: licitatii lunare

Valorile TTC fiabile pe granitele Romaniei in **Martie 2016** pentru licitatii lunare sunt :

| TTC | 01-02.03 | 03.03 | 04.03 | 05.03 | 06-08.03 | 09-10.03 | 11-13.03 | 14-16.03 | 17-18.03 | 19-20.03 | 21-25.03 | 26-27.03 | 28-31.03 |
|-----------|-------------------|---------------------|-------|---------------------|----------|---------------------|----------|---------------------|---------------------|---------------------|----------|---------------------|----------------------|
| RO=>HU | 650 | 750 | | | | | | 700 | | 750 | | | 800 |
| HU=>RO | 550 | 650 | | 750 | | 800 | | 750 | 650 | 750 | 800 | 750 | 800 |
| RO =>RS | 600 | | | | | | | | | | | | |
| RS =>RO | 500 | 600 | | | | 650 | | 600 | | | 900 | 600 | |
| RO =>BG | 400 | | | | | | | | | | | | |
| BG =>RO | 400 | | | | | | | | | | | | |
| RO=>UA | 150 | | | | | | | | | | | | 0 |
| UA =>RO | 200 | | | | | | | | | | 150 | 100 | 0 |
| RO export | 1700 | 1800 | | | | | | 1750 | | 1800 | | | |
| RO import | 1650 ^c | 1850 ^{2TO} | | 1950 ^{2TO} | | 2050 ^{2TO} | | 1950 ^{2TO} | 1850 ^{2TO} | 1950 ^{2TO} | 2350 | 1950 ^{2TO} | 1800* ^{2TO} |

- TRM export/import in interfata RO **300MW / 400 MW** (300MW 28-31.03);
- TRM export/import pe granita 100MW;
- **TTC export total in interfata RO # Suma TTC export pe granite:**
TRM export in interfata de interconexiune RO = suma TRM export pe granite cu BG, RS, HU.