

NTC ferme pentru August 2016: licitatii lunare_vers.1

Luand in considerare :

- Programe de retrageri in SEN si SE interconectate;
- Generatie initiala in CHE Portile de Fier si Djerdap **1035MW** (450MW+585MW); CEE **1100MW**+CEF **600MW**;
- Generatie CNE **1400MW**;
- Limita pe LEA 400kV Portile de Fier-Djerdap **1300A** (protectii Djerdap);
- Export initial RO **800MW**, BG **850MW**;
- Import initial RS **116MW**, HU **2600MW**, GR+MK+TR+AL **2110MW**, HR **1100MW**;
- Masuri preventive si post-avarie; schimburi prognozate; fara soldare; conventii bilaterale.

Valorile NTC fiabile pe granitele Romaniei in **august 2016** pentru licitatii lunare sunt :

| NTC | 01.08 | 02-03.08 | 04-05.08 | 06-07.08 | 08.08 | 09-10.08 | 11-12.08 | 13-14.08 | 15.08 | 16-18.08 | 19.08 | 20-21.08 | 22-26.08 | 27-28.08 | 29-31.08 |
|-----------|-------|----------|----------|----------|-------|----------|----------|----------|-------|----------|-------|-------------------|----------|----------|----------|
| RO=>HU | 700 | | | 600 | | | 650 | | | 550 | | | 700 | | |
| HU=>RO | 700 | | | | | | | | | | | | | | |
| RO =>RS | 600 | 550 | 600 | 550 | | | 600 | | | 550 | 500 | | 600 | | |
| RS =>RO | 550 | | 500 | | 450 | 450 | | | 350 | | 500 | | | 350 | |
| RO =>BG | 250 | | | | | | | | | | | | | | |
| BG =>RO | 300 | | | | | | | | | | | | | | |
| RO=>UA | 50 | | | | | | | | | | | | | | |
| UA =>RO | 50 | | | | | 250 | | | | | | | | | |
| RO export | 1600 | 1550 | 1600 | 1550 | 1450 | | | 1550 | | | 1400 | 1350 ^P | 1350 | 1600 | |
| RO import | 1600 | | 1550 | | 1500 | 1700 | | | 1600 | | 1750 | | | 1600 | |

- TRM export/import in interfata RO **300MW / 400MW**;
- In regimuri post-avarie: LEA 220kV Portile de Fier-Resita-Timisoara $1,2 \leq I$ termic 30° & 120% TC ; AT Rosiori $\leq 105-107\%$; LEA 110kV $\leq 100\%$ (30°C); limita de incarcare **dupa actiuni post-avarie automate & manuale** ;
- Masuri la dec. 1c Portile de Fier-Resita : -aut.P c2 PdFier-Resita (**P**);
- Masuri preventive / postavarie: - **Conditionari de regim (vara 2016)**;
 - conectarea preventiva LEA 110kV Varadia-C.Surduc (**VrS**); deconectarea preventiva/postavarie bucla 110kV intre Arad-Oradea (**#L**)
 - modificare preventiva/postavarie a ploturilor AT 400/110kV Arad, T 400/110kV Arad, AT 400/220kV Urechesi, AT 400/220kV Iernut (pl);
 - descarcare/deconectare a unor grupuri in CHE Portile de Fier I post-avarie;
 - conectare post-avarie a T Oradea in rezerva (**2TO**), AT 400/220kV Mintia in rezerva (**2ATM**), CT 110kV Iernut (**CI**);
- Deficit S4 in balanta aprobata **604 MW**.

TTC ferme pentru August 2016: licitatii lunare_vers.1

Valorile TTC fiabile pe granitele Romaniei in **august 2016** pentru licitatii lunare sunt :

| NTC | 01.08 | 02-03.08 | 04-05.08 | 06-07.08 | 08.08 | 09-10.08 | 11-12.08 | 13-14.08 | 15.08 | 16-18.08 | 19.08 | 20-21.08 | 22-26.08 | 27-28.08 | 29-31.08 |
|-----------|-------|----------|----------|----------|-------|----------|----------|----------|-------|----------|-------|-------------------|----------|----------|----------|
| RO=>HU | 800 | | 700 | | | 750 | | | 650 | | | 800 | | | |
| HU=>RO | 800 | | | | | | | | | | | | | | |
| RO =>RS | 700 | 650 | 700 | 650 | 700 | | | 650 | | | 600 | | 700 | | |
| RS =>RO | 650 | | 600 | | 550 | 550 | | | 450 | 600 | | | 450 | | |
| RO =>BG | 350 | | | | | | | | | | | | | | |
| BG =>RO | 400 | | | | | | | | | | | | | | |
| RO=>UA | 150 | | | | | | | | | | | | | | |
| UA =>RO | 150 | | | | | 350 | | | | | | | | | |
| RO export | 1900 | 1850 | 1900 | 1850 | 1750 | | | 1850 | | | 1700 | 1650 ^P | 1650 | 1900 | |
| RO import | 2000 | | 1950 | | 1900 | 2100 | | | 2000 | | 2150 | | | 2000 | |

- TRM export/import in interfata RO **300MW / 400 MW**;
- TRM export/import pe granita 100MW;
- **TTC export total in interfata RO # Suma TTC export pe granite:**
TRM export in interfata de interconexiune RO = suma TRM export pe 3 granite.