

NTC pentru Septembrie 2013 _V1 :

Luand in considerare :

- Programe de retrageri in SEN si SE interconectate;
- Generatie initiala in CHE Portile de Fier si Djerdap 1270 MW (800MW +470 MW);
- Limita pe L400kV Portile de Fier-Djerdap **1300 A** (Djerdap); reglaje de **vara** la protectii in Serbia ;
- Automatici de putere pe LEA 220kV Portile de Fier-Resita conectate la retragerea unei LEA 220kV Portile de Fier-Resita;
- Import initial GR(+ITcc)+MK+AL 1000MW, Turcia import 480MW, HU import initial 2400MW, RS export initial 890MW.;
- Export initial RO 700MW, BG 750 MW
- Masuri preventive si post-event. Schimburi prognozate; fara soldare; conventii bilaterale.

Valorile NTC fiabile pe granitele Romaniei in **septembrie 2013** sunt :

NTC	01.09 2013	02-06.09 2013	07-08.09 2013	09-11.09 2013	12-13.09 2013	14-15.09 2013	16-17.09 2013*	18-20.09 2013*	21-22.09 2013*	23-25.09 2013*	26.09 2013*	27.09 2013*	28-29.09 2013*	30.09 2013
RO=>HU	600	500	550	500	550	600	450	450		550	500			550
HU=>RO	450	600		500	550		500		500	400	450	550		500
RO =>RS	500	450	500	450	500	550	450			500	500	500		500
RS =>RO	300						400		400	400	400	400		400
RO =>BG	150													
BG =>RO	300									250				
RO=>UA	50						0				50			
UA =>RO	100						0				100			
ROExport	1300	1150	1250	1150	1250	1350	1050	1050		1200	1200	1200		1250
ROImport	1150	1300		1200	1250		1200	1200		1050	1200	1300		1250 ^{TO2}

- TRM export/import in interfata RO 250-300 MW / 300-400 MW
- TRM export in interfata RO+BG 300 MW

* automatici P LEA220kV PdFier-Resita1,2 in functiune

Modificare ploturi AT400/220kV Arad

^{TO2} conectare T2 Oradea