

NTC ferme pentru Iunie 2016: licitatii lunare_V1b

Valorile NTC fiabile pe granitele Romaniei in **Iunie 2016** pentru licitatii lunare sunt :

NTC	01-02.06	03.06	04-05.06	06-07.06	08-10.06	11-12.06	13-16.06	17.06	18-19.06	20.06	21-22.06	23-24.06	25-26.06	27-29.06	30.06	
RO=>HU	550			600						700	500	600		600	550	
HU=>RO	700										600	700		600		
RO =>RS	550			500			500			400		500		600		
RS =>RO	700	550		300			500			550			350			
RO =>BG	250															
BG =>RO	300															
RO=>UA	50															
UA =>RO	200	50	100	300	450	550	150	250	300	300	50	250	100	50	100	
RO export	1400										1200		1400		1500	1450
RO import	1900	1600	1650	1600	1750	1850	1650	1750	1800	1850	1500	1800	1450	1300	1350	

- TRM export/import in interfata RO **300MW / 400MW**; Suma TRM export pe granite cu BG, RS, HU;
- In regimuri post-avarie: LEA 220kV Portile de Fier-Resita-Timisoara 1,2 $\leq$ I termic 30° & 120%TC ; AT Rosiori $\leq$ 105-107%; LEA 110kV $\leq$ 100% (30°C); limita de incarcare **dupa actiuni post-avarie automate & manuale** ;
- Masuri la retragere c2 Resita-Timisoara : - dec.c1 PdFier-Resita (^{PR}) + aut.P c2 PdFier-Resita (^{PRP}) ; - dec. c1 Resita-Timisoara->sectionare ax V (^{AxV});
- Masuri preventive / postavarie: - **Conditionari de regim (vara 2016)**;
 - conectarea preventiva LEA 110kV Varadia-C.Surduc (**VrS**); deconectarea preventiva/postavarie bucla 110kV intre Arad-Oradea (**#L**)
 - modificare preventiva/postavarie a ploturilor AT400/110kV Arad, T400/110kV Arad, AT 400/220kV Urechesi, AT 400/220kV Iernut (pl);
 - descarcare/deconectare a unor grupuri in CHE Portile de Fier I post-avarie;
 - conectare post-avarie a T Oradea in rezerva (**2TO**), AT 400/220kV Mintia in rezerva (**2ATM**), CT 110kV Iernut (**CI**);