

NTC pentru Iulie 2011 _V3 :

Luand in considerare :

- Generatie initiala in CHE Portile de Fier si Dierdap 1480 MW (850 + 630 MW);
- Limita pe L400kV Portile de Fier-Dierdap 1300 A (Dierdap);
- Automatici de putere pe LEA 220kV Portile de Fier-Resita deconectate;
- Reglaje de vara la protectii in Serbia (LEA 400kV Dierdap-Bor-Nis 1740A, Dierdap-Drmno 1300A)
- Grecia import 100MW + export 500MW pe cablu IT (import sincron total 600MW) ; import GR+MK+AL 1400MW ;
- Export initial BG 800 MW; import initial HU 1770MW; import Turcia 300MW.
- Masuri preventive si post-event;
- Schimburi prognozate; fara soldare; conventii bilaterale.

Valorile NTC fiabile pe granițele Romaniei in **Iulie 2011** sunt :

NTC	01.07 2011	02-03.07 2011	04-08.07 2011	09-10.07 2011	11-15.07 2011	16-17.07 2011	18-20.07 2011	21-22.07 2011	23-24.07 2011	25-26.07 2011	27-29.07 2011	30-31.07 2011
	St. 220kV Rosiori		AT Rosiori		LEA 400kV Isaccea-Dobruja		LEA RS					
RO=>HU	350	250	300		350			250				
HU=>RO	500	250	700	250	650	700						
RO =>RS	500							300			400	
RS =>RO	320	150	320	150	320			270				
RO =>BG	250											
BG =>RO	350											
RO =>UA	50											
UA =>RO	100	50	200	50	100	150	200					
RO=>export	1150	1050	1100		1150			850			950	
RO=>import	1270	700	1470	700	1320	1420	1470	1420				

- TRM export/import in interfata RO 300 MW / 300-400 MW
- TRM export in interfata RO+BG 300 MW